

## Proposed PAC Meeting Schedule



# Rearranging/Refocusing the PAC Meetings After November

Because we will have spent the October and November PAC meetings discussing intersection concepts, we have to propose changes to the PAC meeting schedule and discussion topics. We propose to complete the work with the 2 remaining PAC meetings in our non-contingency tasks.

## December – No PAC Meeting

- Use the time after the November PAC meeting to work with subcommittees and continue progress with design team on plans.
- Work with plant subcommittee to advance the plant list and landscape design, reinforce the Lake Grove story.
- Begin working with Pam Peterson/LO to review work on planting plan
- Work with materials subcommittee to make preliminary recommendations to the PAC about street furnishings, sidewalk paving materials, ESA paving materials, wall materials, special screening elements, art opportunities within budgeted items
- Work with art/history subcommittee to develop finished ideas for incorporation into final design

## January – PAC Meeting #16

- PAC meeting to show planting plan, recommended streetscape materials. Emphasis is on planting. Streetscape materials and ESA designs are reviewed with expectation that the emphasis will be on these topics at the March PAC meeting.
- Get approval of planting plan. This enables Nevue Ngan to start producing final planting drawings and design the irrigation system.

## February – No PAC Meeting

- Use the time after the January PAC meeting to work with subcommittees and continue progress with design team on plans.
- Focus on working with materials subcommittee and art/history subcommittee to finalize design for sidewalk areas and ESA's.
- Continue review of planting and irrigation design with Pam Peterson and plant subcommittee.

### **March/April– PAC Meeting #17**

- We intend to schedule this PAC meeting for March, but it could move to April if we need more time
- Subcommittee meetings to continue as needed
- PAC meeting to review and accept near final concepts for streetscape materials and ESA designs. This is the final review before 95% submittal. Need PAC acceptance of the all aspects of the streetscape design

### **April thru June – No PAC Meetings**

- Completion of sidewalk plans, ESA details, planting plans and irrigation plans to a 95% level.
- Revised cost estimate.
- 95% submittal due in June