



**City of Lake Oswego – Building Division**

PO Box 369 – 380 A Ave  
Lake Oswego, OR 97034  
(503) 635-0390 •  
www.ci.oswego.or.us/building

**FIRE ALARM SYSTEM AFFIDAVIT FOR ALTERATIONS OR TENANT IMPROVEMENT**

(Without plan review)

Building Permit No. \_\_\_\_\_

Date Received \_\_\_\_\_

Project Name: \_\_\_\_\_ Occupancy: \_\_\_\_\_

Job Address: \_\_\_\_\_

Contractor: \_\_\_\_\_ Phone: \_\_\_\_\_

Type of System: (check one)  Required  Non-required  
(check one)  Automatic  Manual  Both

**Maximum number of devices added or moved under this permit process is 5 total per tenant space**

No. of Proposed Smoke / Heat Detectors: To be Added \_\_\_\_\_ / To be Relocated \_\_\_\_\_

No. of Proposed Manual Alarm Stations: To be Added \_\_\_\_\_ / To be Relocated \_\_\_\_\_

No of Proposed Notification Appliances: To be Added \_\_\_\_\_ / To be Relocated \_\_\_\_\_

I, \_\_\_\_\_, Oregon Construction Contractors Board No. \_\_\_\_\_ certify the following is true and defines the scope of work for this project.

- a. All work complies with the current state-adopted NFPA-72 and the authority having jurisdiction.
- b. All notification appliances are located in accordance with the current state-adopted NFPA-72.
- c. Smoke/Heat detector spacing complies with current state-adopted NFPA-72 and the AHJ.
- d. Exposed wiring will not be covered until inspected.
- e. Final approval shall be subject to on-site tests and inspections.**
- f. Voltage drop is adequate to operate all appliances.
- g. Battery supplies are capable of supporting the system modifications.
- h. A statement of compliance, with the minimum information as specified in OSFC Section 901.2.1, will be given to the building inspector prior to final approval.
- i. Compatibility of appliances and devices are in accordance with the FACP manufacturer’s specifications.

In addition, I understand the following is required:

- A sketch attached to this document and the building permit showing the area of work within the building’s structure, and
- A copy of this document shall be available for the authority having jurisdiction, and
- An electrical permit

At time of final fire department acceptance test these documents are required:

- As-Built drawings detailing the work performed
- NFPA 72 Record of Completion
- NAC EOL Voltage drop Calculations

When end of line notification circuit voltage is not calculated, alarm voltage measurements may be used. The difference between the measured source and end of line alarm voltages shall not exceed 4.4 volts.

Signature: \_\_\_\_\_ Date: \_\_\_\_\_